EXTENSION OF TIME PROPOSAL

1	Name of work	DETAILS ESTIMATE FOR WATER SUPPLY TO DRILLING OF BOREWELL ERECTION OF PUMP MOTOR IN BYATA RAYANAPURA 1 ST COMPOUND WARD-7 KODIGEHALLI SUB DIVN.
2	Amount of Work Portion	
3	Estimated Cost	RS 4,95000:00
4	Name of contractor	CHANDRANNA.C.
5	Agreement No.	269/14-15
6	No. and date under which work order issued	EE/BTP/BBMP/E-PMT/269/14-15 Date 02/08/15
7	Time limit originally fixed for completion	160 Days.
8	Date of application by the contractor for granting extension of time	25/04/2015
9	Date of receipt of application in the sub division office	25/04/2015
10	Extension granted if any	
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract.	
12	Work carried out during 1st extension	
13	Work carried out during 2nd extension	
14	Time now applied for	10 months
15	Date of recommending time limit applied for	
16	Whether the orginal application of the contractor is enclosed.	'YES'
17	Balance of work remaining to be done	
18	Probable time required for completion of remaining work	
19	Cost of work charged establishment charged on the work after the expairy of original period.	—NO—
20	Whether notice as per clause of contract has been issued.	—NO—
21	Remarks of the AEE and the daily rate of penalty proposed	—NO—
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer

Executive Engineer
Byatarayanapura Division

Assistant Executive Engineer

Assistant Executive Engineer.
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

Chief Engineer
Yelahanka Zone, Bangalore-92

ದಿನಾಂಕ 24-04-2015

ಇವರಿಗೆ,

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು,
ಕೆಂಗೇರಿ ಉಪ ವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು.

ಮಾನ್ಯರೇ,

ವಿಷಯ:- "work order No: EE/BTP/BBMP/E-PMT/269/14-15 ಕಾಮಗಾರಿಯ ಪ್ರಪತ್ರಿಯನ್ನು ವಿನ್ಯತಿಸಿರುವ ಬಗ್ಗೆ"

ಮೇಲ್ಕಂಡ ವಿಷಯಕ್ಕೆ ಸಂಬಂಧಿಸಿದಂತೆ drilling of Borewell ~~of~~ Erection of Pump, motor at L&T compond backside Byatarayanapura ward No-7, ರ ಕಾಮಗಾರಿಯು ~~ಮುಕ್ತಾಯ~~ ಬಾಗಶಃ ಮುಗಿದಿರುತ್ತದೆ, ವಿದ್ಯುತ್ ಸಂಪರ್ಕ ಕಲ್ಪಿಸಲು ವಿಲುವಾಗಿ ಆಕ್ಸ್ಯಾಂ ಕಛೇರಿಯನ್ನು ಸಂಪರ್ಕಿಸಿದಾಗ, ನಾವು ರೈಸರ್ ಬಾಯಿ ಕೊರೆದಿರುವ ಕಾಮಗಾರಿಯಲ್ಲಿ ತಕ್ಷಣ ಈ ವಿದ್ಯುತ್ ಸಂಪರ್ಕವನ್ನು ~~ಬಳಸಿ~~ ಕಲ್ಪಿಸಲು ಬರುವುದಿಲ್ಲವೆಂದು ~~ಬರುವ ವಿದ್ಯುತ್ ಸಂಪರ್ಕ ಕೊಡಿಸಲು~~ ಆಗಾಗ ವಿಳಂಬ ವಿದ್ಯುತ್ ಸಂಪರ್ಕ ಕಲ್ಪಿಸಲು ಬರುವ ವಿಳಂಬವಾಗುತ್ತದೆಂದು ತಿಳಿಸಿರುತ್ತಾರೆ.

ಆದ ಕಾರಣ ನಮಗೆ ಮಾಡಿಕೊಡಿಸಿರುವ ಕಾಲಮಿತಿ ~~ಮುಗಿಯಲು~~ ಮೀರಲು 300 ದಿವಸಗಳಿಗೆ ವಿನ್ಯಾಯನಬದ್ಧವಾಗಿರುತ್ತದೆ ಕೆಲಸವನ್ನು ವಿಸ್ತರಿಸಿಕೊಡಲು ಕೋರಿದೆ.

ಇಂತಿ
ನಮ್ಮ ವಿಶ್ವಾಸಿ

ಸಂಪರ್ಕಿಸಿಕೊಳ್ಳಬಹುದಾದ

Chandranna
Contractor